



A COMMUNITY OF CHOICE

CITY ENGINEER'S OFFICE
2101 O'Neil Avenue
Cheyenne, Wyoming 82001

MEMO

TO: Honorable Mayor Patrick Collins, City of Cheyenne
Members of the City Council, City of Cheyenne

FROM: Doug Klahn, 1% Construction Department

DATE: January 24, 2022

SUBJECT: Contract Modification #1 to Reiman Corp, for the Carey Avenue Multi Use Path project.

Please find the attached proposed contract modification for the above referenced city project. Construction and Engineering Staff have discussed the additional work and materials required to remedy the unforeseen conflicts with the existing irrigation system and have determined that it is in the City's best interest to increase to total contract amount of this project. The additional costs associated with this modification are not to exceed Twenty-Nine Thousand Four Hundred Eighty-Four Dollars and Zero Cents (\$29,484.00). There will be no change to the contract completion date. Staff respectfully requests your approval of this contract modification.

CITY OF CHEYENNE
CONTRACT MODIFICATION

Contract Modification: # 1
Project: **Carey Avenue Multi Use Path**
Project Number: Contract #7430
Contractor: Reiman Corp.
Date Prepared: January 24, 2022

The above referenced contract is amended or modified as set forth in the following and these amendments and modifications of the plans and specifications are agreed to by the parties. All other aspects of the original agreement remain unchanged and in full force and effect.

I. Description of Changes

This contract modification is to provide additional funding for unforeseen complications with the existing irrigation system.

II. New Contract Items

There is no change in the scope of work however, a quote has been included for the required changes that reflect negotiated, reduced pricing due to an increase in item quantities (\$19,484.00). We anticipate similar complications as this project progresses and therefore are requesting an additional \$10,000.00 over the quoted amount for a total of \$29,484.00. These funds will be added to the balance of the existing Force Account. Itemized billing against this line item will be required for each pay request as necessary.

III. Schedule

There will be no impact to the completion date of this contract.

IV. Summary

Original Contract Amount	\$806,008.55
Previous Modifications	\$0.00
Contract Amount Prior to this Modification.....	\$806,008.55
This Modification.....	\$29,484.00
New Contract Amount.....	\$835,492.55

V. Approvals

City of Cheyenne

Date: January 24, 2022

Patrick Collins, Mayor

/_____
/ATTEST: Kristina F. Jones, City Clerk

Accepted by Engineer

/_____
/Recommend approval by City Project Manager

Office 2400 West College Drive
Cheyenne, WY 82001
Mailing P.O. Box 1007
Cheyenne, WY 82003



Phone 307 632 8971
Fax 307 632 8972
Email info@reimancorp.com

PROPOSED CHANGE ORDER

Number: 1.1

Project Name: Carey Ave. Multi Use Path
Project Number: S-3-22

Date: November 29, 2021

Description of Contract Change: Additional work as requested by the city.

Reason for Contract Change: Please see attached email from Scotch Boy

Affected Subs/Suppliers

Subs Scotch Boy

Suppliers

Method of Measurement/Basis of Payment

Lump Sum
T&M

XXX

Unit Price
Bid Item

Change in Cost to Project:

Description	Qty	Unit	Price	Sub Total	O&P	UNIT PRICE	Total
Relocate Lateral Lines and re-install rotors	1	LS	\$ 12,306.58	\$ 12,306.58	10%	\$ 13,537.24	\$ 13,537.24
Cap additional zone by Lyons Park Drive and Carey Ave	1	LS	\$ 1,802.05	\$ 1,802.05	10%	\$ 1,982.26	\$ 1,982.26
Cap additional zones	1	LS	\$ 3,604.10	\$ 3,604.10	10%	\$ 3,984.51	\$ 3,984.51

Total Cost of Change \$ -
\$ 19,484.00

Note(s):

See attached supporting documentation from Scotch Boy.

Contract Time:

Approvals

Client

Date:

Reiman Corp.

Rich Bolkovatz

Date:

November 29, 2021

cc: PCO, Owner, Supt.

Rich Bolkovatz

From: Project Manager <pm@scotchboyinc.com>
Sent: Monday, November 29, 2021 8:33 AM
To: Rich Bolkovatz; Daniel Chavez
Cc: Rob MacDonald; Jody Ruppel
Subject: Carey Ave Additional Pricing
Attachments: 2111 Care Ave Addtl Work Nov 11 REVISED.pdf; 2111 Carey Ave Addtl Lateral Sleeves.pdf

Good morning!

I have attached the revised pricing for the additional work. The only price listed here that is based on the original base bid unit pricing is for capping the zones. The price for relocating the 260' of lateral line has been revised as a new lump sum rather than being based on unit pricing.

Also, I separated the proposal for the sleeves in hopes that we can get that portion approved to avoid any further delays. This is the price for (3) 15' lateral sleeves and has been priced as a lump sum as the original base bid did not include a unit price for lateral sleeves.

Just a reminder that this additional pricing does NOT include repairs at start-up in the spring. There is no way for us to know if there is additional damage until we charge the lines.

Please call me if you have any questions or if you would like to discuss this further.

Thanks!

--

Megan Long

Project Manager



Scotch Boy, Inc.

PO Box 2866

Cheyenne, WY 82003

Office: 307-778-2838

Fax: 775-535-6315

CONFIDENTIALITY NOTICE: This message is for the designated recipient and may contain privileged, proprietary, or otherwise private information. If you have received it in error notify the sender immediately and delete the original. Any other use of this e-mail is prohibited. Scotch Boy, Inc. does not accept liability for any errors, omissions, corruption, or virus contents of this message or any attachments.



Proposal

SCOTCH BOY, INC.

LANDSCAPE • IRRIGATION • COMMERCIAL • RESIDENTIAL

Client Name: Reiman Corp
Project Name: Carey Ave Additional Work Nov REVISED
Jobsite Address: Cheyenne, WY 82001
Estimate ID: EST2898249
Date: Nov 29, 2021

- This price does NOT include additional sleeving work as noted on previous version of proposal. The price for additional sleeves needed has been sent on a separate estimate.

100 - Relocate Lateral Lines and re-Install rotors \$12,306.58

- Re-route 260' of lateral pipe and fittings, place new sleeves under sidewalk, and re-install rotors North of Botanic Gardens Pond.

100 - Cap additional zone by Lyons Park Dr & Carey Ave \$1,802.05

- Cap additional irrigation zone by Lyons Park Drive and Carey Avenue.

100 - Cap additional zones \$3,604.10

- Cap 2 additional irrigation zones by train near Lyons Park Drive.

Estimate Total \$17,712.73

- If, during the performance of the contract, the price of delivery fees or any materials significantly increases, through no fault of the contractor, the price shall be equitably adjusted by an amount reasonably necessary to cover any such significant price increases. As used herein, a significant price increase shall mean any increase in price exceeding 5% experienced by contractor from the date of the contract signing. Such price increases shall be documented through quotes, invoices, or receipts. Where the delivery of material is delayed, through no fault of the contractor, as a result of the shortage or unavailability of plant material and irrigation material, contractor shall not be liable for any additional costs or damages associated with such delay(s).